GOVERNMENT OF ANDHRA PRADESH
A B S T R A C T

MA&UD Department – EnC – Hindupur Municipality – AMRUT 1.0 Phase-II 2016-20 – Execution of Water Supply Improvement Scheme with Gollapalli Reservoir as source in Hindupur Municipality under AMRUT Project – Closure of Contract of M/s. KLSR Infratech Limited, Hyderabad – Permission accorded – Orders - Issued.

MUNICIPAL ADMINISTRATION & URBAN DEVELOPMENT (UBS) DEPARTMENT

G.O.Rt.No.441 Dated:12.07.2023

Read the following:

1. G.O.Ms.No.211 MA&UD (UBS) Department, dated 24.05.2017.
2. G.O.Ms.No.342 MA&UD (UBS) Department, dated 15.09.2017.
3. From the Engineer-in-Chief, Public Health, Tadepalli, Lr. No. 210/T5/Hindurpur/Amrut/16-20/2017, Dated 05.06.2023.

** * **

O R D E R:

In the reference 1st read above Government have accorded Administrative Sanction among other works for "Execution of Water Supply Improvement Scheme with Gollapalli Reservoir as source in Hindupur Municipality under AMRUT 1.0 Phase-II 2016-20" for an amount of Rs.194.00 Crores. In the reference 2nd read above, the subject work was awarded to M/s. KLSR Infratech Limited, Hyderabad by following the due tender procedure in vogue.

2. In the reference 3rd read above, the Engineer-in-Chief, Public Health, Tadepalli has informed that the S.E.(PH), Ananthapuramu has submitted that the scheme is partially commissioned and an average of 15 MLD of water is being supplied to the existing sump at Mothukpalli and is being maintained by Hindupur Municipality from April 2019. The balance works that are to be taken up by the agency as per agreement are for construction of 2 No's ELSR's of capacity 1100 KL and 800 KL, DI Pumping main of length 3130 Rmt, laying of distribution network for a length of 15.7 Kms, 1650 No's house service connections and supply & erection of 12 KW pumpsets at clear water pump house. Several notices were also issued to the agency to complete the balance and rectification works. The agency has not taken up execution of balance works giving reasons that the sites for construction of 2 No's ELSR's are not handed over and without ELSR's the other works such as distribution network, HSC's, erection of pumpsets etc. cannot be designed and executed. Further, the agency has also requested to close the contract to the extent of work executed and to hand over O&M to Hindupur Municipality due to non-handing over of site for the construction of ELSR's. They had already incurred huge financial loss and not in a position to bear further loss due to delay in releasing of bills from the Government. The municipality is not in a position to bear the cost of existing pending payments. The Superintending Engineer (PH) has requested to issue suitable instructions to close the CAPEX and OPEX components of the contract to the extent of work done as requested by the agency duly completing the pending and finishing works in full shape and handing over the further maintenance to Hindupur Municipality.

Contd...2...

3. Therefore, the Engineer-in-Chief, Public Health has requested the Government to accord permission and issue necessary orders to close the CAPEX & OPEX components of the contract to the extent of work done duly completing the pending finishing works and rectification works in full shape and handing over the further maintenance to Hindupur Municipality. Also de scoping the 2 ELSRs and relevant components not taken up due to non-handing over of ELSR sites and since the major scope of the scheme is completed, commissioned and put to use.

4. After careful examination of the proposal Government hereby accord permission to the Engineer-in-Chief, Public Health, Tadepalli to close the CAPEX & OPEX components of the contract of M/s. KLSR Infratech Limited, Hyderabad to the extent of work done after completing the pending finishing works and rectification works in full shape and handing over the further maintenance to Hindupur Municipality by the agency duly de scope the 2 ELSRs and relevant components not taken up due to non-handing over of ELSR sites and the major scope of the scheme is completed, commissioned and put to use.

5. The Engineer-in-Chief, Public Health, Tadepalli shall take necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Y. SRILAKSHMI
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Public Health, Tadepalli
Copy to:-
The Managing Director, APUFIDC, Vijayawada
The OSD to Hon'ble M(MA)
The P.S. to Special Chief Secretary to Government, MA & UD Department.
Sf/Sc.

//FORWARDED BY ORDER//

SECTION OFFICER